Gillespie Airport Runway Safety Action Plan (RSAP) Update
September 25, 2003

Item No.	Action Item	Status Narrative	Office Of Primary Interest	Status	End Date
SEE-01-001	Need to properly locate and paint all Runway Holding Position Markings double sized, with reflective beads and black paint highlighting as required in Advisory Circular 150/5340-1H, Change 1.	11/30/01: This is part of the Overlay Restriping Rwy 27L and Rwy 27R Projects with FAA approved plan. 2/20/03: Completed 9/30/02	San Diego County, Public Works, Aviation Division	Complete	09/30/2002
SEE-01-002	Need to properly locate and paint all Taxiway Holding Position Markings as required in Advisory Circular 150/5340-1H, Change 1, including reflective beads and black paint highlighting.	11/30/01: This is part of the Overlay Restriping Rwy 27L and Rwy 27R Projects with FAA approved plan. 2/20/03: Completed 9/30/02	San Diego County, Public Works, Aviation Division	Complete	09/30/2002
SEE-01-003	Need to change Yellow on black panels on Taxiway Guidance Sign [27L] to black on yellow [27L] with black Dot separating it from sign [27R].	Ref telecom with Noreen Crane	San Diego County, Public Works, Aviation Division	Complete	04/14/2001
SEE-01-004	Need to sand or water blast all Geographic Position Markers to remove them from taxiways.	11/30/01: This is part of the Overlay Restriping Rwy 27L and Rwy 27R Projects with FAA approved plan. 09/25/03: Work is scheduled for completion.	San Diego County, Public Works, Aviation Division	Open	01/30/2004
SEE-01-005	Suggest that markings be included in present or future AIP Projects to complete in a timely manner.	11/30/01: This is part of the Overlay Restriping Rwy 27L and Rwy 27R Projects with FAA approved plan. 2/20/03: Completed 9/30/02	San Diego County, Public Works, Aviation Division, and FAA Airports -621	Complete	07/06/2003
SEE-01-006	Need to resolve the problem of the construction of new hangars, that create a line of sight visibility problem to Taxiway D for the FAA Air Traffic Control Tower; and are in violation of the conditions of the airspace approval.	11/30/01: Telecon with Ms. Crane indicated that this issue was taken care of by inserting a warning of the blind spot to pilots in ltr to airmen dtd 10-1-01.	San Diego County, Public Works, Aviation Division	Complete	10/01/2001

ATTACHMENT 7

Gillespie Airport Runway Safety Action Plan (RSAP) Update
September 25, 2003

Action Item	Action Item Recommendation	Status Narrative	Office of Primary Interest	Status	End Date
SEE-03/001	Local RSAT (LRSAT) should develop control measures to mitigate the number of V/PDs that occur at SEE.		Air Traffic Manager	Open	12/30/2003
SEE-03-002	SEE to develop and publish a Hot Spot Chart.	09/29/03: AWP-1R (Office of Runway Safety) provided a recommended Hot Spot Chart to SEE ATM for review and approval to be published on the AWP Runway Safety web site.	Air Traffic Manager	Open	12/30/2003
SEE-03-003	Suggest the installation of reflective warning signs in areas that are not visible from the control tower.		San Diego County, Public Works, Aviation Division	Open	12/30/2003